

DISTRIBUTION COMMISSIONING FORM (DCF) 3.2 – Non-MPS MK II Distribution Transformer - Commissioning

Purpose: This instruction covers the testing and commissioning for all replacements or new installations of non-modular package substation (non-MPS) ground-mounted transformers up to 1,000 kVA before energisation.

For more information refer to the *Distribution Commissioning Forms Guideline (EDM 34137510)*







Address/Pole No.			
Work Package No.	!	SPIDAWeb Pick ID:	

1. Insulation Resistance Test

Insulation resistance test on the transformer winding
Measure resistance after 1 minute of testing for a stable reading.
(Short circuit all winding terminals of the same voltage level together)

Ensure that the high voltage (HV) and low voltage (LV) windings of the transformer are de-energised.

Disconnect all connections on transformer HV and LV bushings, including the MEN/N-E connections.

,				
Test Connection	Test Voltage	Actual result	Expected Resu	ults
Primary/HV to tank	2.5 kV	Ω	>1 GΩ	
Primary/HV to Secondary/LV	1 kV	Ω	>100 MΩ	
Secondary/LV to tank	1 kV	Ω	>100 MΩ	

2. Handover of Responsibility for the Completion of Item 1

I hereby certify that item 1 has been completed with satisfactory results.			
Tested by		NAC	
Signature		Date & Time	

3. Installation and Construction Checks

	Transformer installed as per construction standards and applicable design drawings.	
	Transformer matches system voltage.	
Inspect the following:	Transformer tap is at the position as per network planning or previously installed transformer. Tap position:	
 rating plate 	Transformer oil level satisfactory (if visible).	
tank and bushings	Transformer bushings and tank in good condition (no oil leaks).	
tap settingoil level	HV cables properly terminated and connected on transformer HV bushings, if applicable.	
HV terminations	The dead end plugs are correctly installed (transformers with 2 sets of HV bushings).	
LV terminationsneutral	LV cables properly terminated and connected on transformer LV bushings, if applicable.	
connection • MEN/N-E	Neutral connected and earthed on transformer earth bar (N-E connections).	
MEN/N-E connections	All SPIDAWeb labels fitted and numbered correctly as per SPIDAWeb sheet.	
	LV connections to the transformer LV bushings are correct as per construction standards (for new connection) or as per markings in item 3.1.4.14 of the decommissioning sheet (for replacement transformers).	

Published Version: EDM 24981587 Working Version: EDM 44077626

4. MCCB Settings Check (for 630kVA and 1000kVA Non-MPS transformer)

	Confirm transformer make, Tyree or ETEL	
Check the following to confirm correct	Confirm transformer configuration / supply arrangement (either single or parallel)	
MCCB settings have been applied. (For 630kVA and 1000kVA transformers)	Confirm that the correct MCCB settings as per DCCR 1-00-5 and DCCR 1-00-6 have been applied	
	Take a photo of the MCCB with settings applied	

5. Handover of Responsibility for the Completion of Items 1, 3 & 4

I confirm that items 1, 3 and 4 have been completed with satisfactory results.				
Tested by NAC				
Signature Date & Time				

6. Pre-energising checks

1	Ensure that the earth resistance has been tested and is acceptable. DCF 4.1 completed and attached.	
2	Ensure all electrical connections have been completed, including N-E connections.	

7. Energisation of Transformer without Load

7. Energisation of Transformer without Load					
Check that the	Confirm the corre	ct HV fuse type ar	nd rating. Record	fuse rating A	
transformer LV is not connected to the LV network. • Check the HV fuse rating before	Energise the transformer HV as per HV switching program (and check for abnormal noise). Record the switching program number: Conduct a voltage and phase rotation test on the LV side of the transformer, preferably at the LV disconnect or fuse box, and record results below. (Acceptable results in brackets.)				
energising the	(Acceptable result	s in brackets.)			
transformer HV.	R to N	W to N	B to N	Phase-to-neutral voltages	
Conduct a voltage	V	V	V	(216–253 V)	
and phase rotation test on the LV once	R to W	W to B	B to R	Phase-to-phase voltages (376–440 V)	
the transformer is energised.	Phase rotation	test result:		1	

8. LV Phase Out Test

Conduct a phase-	Conduct the phase-out test under a switching program at ALL points where the commissioned	
out test on open	transformer can be paralleled with another energised transformer. This test ensures	
points of the LV	interconnections of transformers are made or can be made for operational purposes.	
network, where	1. If the LV conductors are energised from an interconnected transformer, conduct the	
the LV supply is	phase-out test at the new transformer's LV disconnector or fuse box.	
coming from	2. If the LV conductors are not energised, proceed to item 7 (ENERGISATION OF THE LV	
another	NETWORK) and conduct the phase-out test on normally open points where it can be	
transformer.	interconnected from another transformer.	



Published Version: EDM 24981587 Working Version: EDM 44077626

9. Energisation of the LV Network

	If applicable, ensure all short-circuiting equipment is removed from the LV network.				
	If applicable, check that the LV fuses are healthy.				
	Energise the LV circuits in accordance with the LV switching program. Record the switching program number:				
	Ensure that the LV netwo	ork is returned to its norma	l operating configura	tion. If applicable,	
Conduct a	ensure that the LV circuit	s are not interconnected w	vith any other transfo	rmers and are	
voltage test	supplied only from the su	ipply transformers.			
on the LV Conduct a voltage test on the LV disconnector or fuse box of the new transformer to asc				nsformer to ascertain	
side of the	whether the transformer supply is within statutory limits during load conditions and record results.				
transformer	R to N	W to N	B to N	Phase-to-neutral voltages	
(with load).	V	V	V	(216–253 V)	
	R to W	W to B	B to R	Phase-to-phase voltages	
	V	V	V	(376–440 V)	
	Record final tap position				
Conduct a service connection test on all installations where the service connection been disturbed.				onnections have	

10. Handover of Responsibility

I confirm that all items have been completed with satisfactory results and transfer control to the network					
operating authority.					
Commissioned by NAC					
Signature Date & Time					

- 1. Ensure the work area is left tidy with no hazards to the public.
- 2. Hand over responsibility to the operating authority.
- 3. The completed form must be returned to the project file/work pack.



Published Version: EDM 24981587 Working Version: EDM 44077626