# DISTRIBUTION COMMISSIONING FORM (DCF) 3.7 – Three phase pole mounted shunt reactor commissioning

**Purpose:** This instruction covers the testing and commissioning of all replacements or new installations of three-phase pole-mounted shunt reactors up to 200 kVAr before energisation.

For more information refer to the Distribution Commissioning Manual (EDM 34137510).

**Notes:** The following tests and checks must be carried out after installation and before the transformer is put into service.

Address/Pole No.	Work Package No.	
Manuf. Serial No.	SPIDAWeb Pick ID:	

#### 1. Pre-Installation Checks

Ensure that the earth resistance test (DCF 4.1) has been completed with acceptable results ( $<30 \Omega$ ) prior to commissioning.					
HV jumpers not yet connected to the reactor bushings					
Test	Test Connection	Test Voltage	Resistance	Expected Resu	ılts
Insulation resistance test on the reactor winding	HV to tank - bridge RWBN bushings together for this test	2.5 kV	Ω	>1 GΩ	
Continuity (beep) test	R-N, W-N	, B-N		Continuity required - all	

#### 2. Installation and Construction Checks

	Reactor matches system voltage.  Reactor bushings and tank in good condition (no oil looks)	
	Reactor bushings and tank in good condition (no oil leaks).  Oil level satisfactory (if sight glass provided).	
<ul><li>Inspect the following:</li><li>rating plate</li><li>tank and bushings</li><li>oil level</li></ul>	Install and connect the reactor according to <i>Distribution Construction</i> Standards Handbook (DCSH) drawing no H34 (EDM 24538359).  WARNING: Incorrect connection could result in failure of reactor	
• connections/installation	CHECK: Neutral (N) bushing is NOT connected	
	CHECK: Reactor tank is connected to the earth return wire and down earth	
	CHECK: O/H line connected to Phase bushings (A, B, C).	
	All SPIDAWeb labels fitted and numbered correctly as per SPIDAWeb sheet.	

## 3. Energising the Reactor

Check the HV fuse rating (10A Stock of GF1565).	Charlette a UNA franc	Record the fuse rating:A	
		Note: DOF may be remote from structure.	
	• .	Energise the Reactor (and check for abnormal noise). Record the switching	
		program number:	

Published Version: EDM 60606300 Working Version: EDM 60391004

## 4. Handover of Responsibility

I hereby certify that all items have been completed with satisfactory results and transfer control to the network operating authority.			
Commissioned by		BNA	
Signature		Date & Time	

### NOTE:

- 1. Ensure the work area is left tidy with no hazards to the public.
- 2. Hand over responsibility to the operating authority.
- 3. The completed form must be returned to the project file/work pack.